Monthly Progress Report

Riverside Data Hub

Reporting period: January 2026 | Prepared for: Customer Operations Directorate

Executive narrative

Delivery remains controlled. Requirements approval completed early, forecast cost remains below the approved budget, and the operational readiness milestone remains one day ahead of baseline.

Current control position

Field	Current evidence
Reporting period	January 2026
Approved budget	USD 500,000
Current forecast at completion	USD 492,000
Current actual cost	USD 125,000
Approved milestone	Operational readiness review on 2026-04-18
Current forecast milestone	Operational readiness review on 2026-04-17
Open critical risks	0
Open high risks	1
High risks missing owner or mitigation	0
Increased high risks	0
New high risks	0
Maximum mitigation overdue days	0

Management decision

No management decision is required. Continue monthly monitoring.

Evidence note

This period is assessed against the approved project baseline. Values belong only to the reporting period shown above.